

Await Rig To Test Offset To Extension In Conecuh County

Sklar Exploration Co., LLC, Shreveport, La., is waiting on completion rig to test west offset to a southerly extension to Little Cedar Creek Field in southern Alabama's Conecuh County.

Current test is the No. 1 Cedar Creek Land & Timber 35-11, a directional hole. The well was drilled from a surface location in SE SW Section 35-4N-12E to a proposed bottom hole under NE SW Section 35.

The well was drilled to a depth of 12,290 feet. Shows were logged in Smackover and string of 5 1/2-inch casing was run to 12,290 feet for completion.

Location of the well is on a 160-acre unit which includes the southwest quarter of Section 35.

At east offset, Sklar drilled the No. 1 Cedar Creek Land & Timber, Section 35-4N-12E.

A Smackover completion, the well flowed 277 barrels 48-gravity oil and 190,000 cubic feet of gas per day on a 21/64-inch choke with flowing pressure 50 pounds. No formation water was reported.

Production is from perforations 11,800-820 feet.

Total depth is 12,080 feet and 5 1/2-inch casing was run total depth for completion.