

Production Pipe Run By Sklar On Flank Of Little Cedar Creek

Sklar Exploration Co., LLC, Shreveport, La., has run production casing and is waiting on completion rig at a Smackover well on northeast flank of Little Cedar Creek Field in southern Alabama's Conecuh County.

Operator drilled in sidetrack to 11,155 feet at No. 1 Craft-Ralls 4-2, NW NE Section 4-4N-13E. String of 5 1/2-inch casing was run to total depth for completion.

The original hole was drilled to 11,236 feet. Cores are reported to have been cut but no details on recovery are available. Hole was plugged back to 7900 feet and side-tracked.

Location of the well is one-half mile northeast of the nearest completed well at Little Cedar Creek Field and three-eighths of a mile southeast of a well that has been cased for testing.

Rapad Drilling & Well Service, Inc., Jackson, Miss., handled contract.

One-half mile southwest of the current well, Sklar Exploration recently completed No. 1 Craft-Ralls 4-5, SW NW Section 4-4N-13E. A Smackover completion, the well flowed 453 barrels 47-gravity oil, 492,000 cubic feet of gas and 12 barrels water per day through a 22/64-inch choke with flowing tubing pressure 150 pounds.

Completion was from pay in Smackover through perforations 10,962-988 feet. Total depth is 11,140 feet and 5 1/2-inch casing was run to 11,140 feet for completion.

Three-eighths of a mile northwest of the current test, Sklar has run production casing at No. 1 Craft-Ralls 33-14, SE SW Section 33-5N-13E. This well was drilled in original hole to 11,076 feet. Shows were present in Smackover but hole was plugged back to 7025 feet and side-tracked to the west.

Total depth in sidetrack was 11,302 feet. Hole was again side-tracked. Total depth in second sidetrack is 11,100 feet. String of 5 1/2-inch casing was run to total depth and operator is waiting on completion rig.